



Iowa Department of Homeland Security and Emergency Management

Flood Recovery Fund Financial Summary
September 16, 2019 through March 6, 2020

Reference Number*	Recipient	Project Title	Funding Agreement Executed	Awarded	Requested & Paid	Balance
2	City of Hamburg	Hamburg 2019 Demolition, Land Acquisition, Housing Incentive	10/21/2019	\$ 940,857	\$ 39,213	\$ 901,644
3	City of Fredonia	Fredonia 2019 Flood Mitigation Project	10/21/2019	\$ 135,550	\$ -	\$ 135,550
4	City of Hornick	Hornick 2019 Flood Mitigation Project	11/4/2019	\$ 2,071,708	\$ -	\$ 2,071,708
5	City of Hamburg	Hamburg Ditch 6 Levee Elevation	10/21/2019	\$ 6,356,324	\$ 1,782,500	\$ 4,573,824
6	Mills (County)	Mills Co 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 2,341,923	\$ 130,048	\$ 2,211,875
7	City of Pacific Junction	Pacific Junction 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 3,153,638	\$ 147,008	\$ 3,006,630
8	City of Buffalo	Buffalo Elm Street Basin	3/2/2020	\$ 211,021	\$ -	\$ 211,021
9	City of Council Bluffs	Property Acquisition	Pending Signature	\$ 342,540	\$ -	\$ 342,540
10	Fensler Drainage District	Levee Improvements	3/2/2020	\$ 76,849	\$ -	\$ 76,849
11	Fremont (County)	Fremont County Property Acquisition	3/2/2020	\$ 15,954	\$ -	\$ 15,954
12	Fremont (County)	Recovery Match - Debris and Asphalt	3/2/2020	\$ 38,025	\$ -	\$ 38,025
13	Scott County EMA	Medical Center Utility Water Well	3/2/2020	\$ 417,375	\$ -	\$ 417,375
14	City of Hamburg	Hamburg Levee Drainage Pumps and Demo	Pending Signature	\$ 1,100,000	\$ -	\$ 1,100,000
15	Coulthard Levee District	Levee Improvements	3/2/2020	\$ 4,427,965	\$ -	\$ 4,427,965
16	L-594 - Pleasant Valley Levee District	Levee Improvements	3/2/2020	\$ 862,000	\$ -	\$ 862,000
17	Wabonsie Levee	Levee Improvements	3/2/2020	\$ 809,915	\$ -	\$ 809,915
18	L-601 Missouri River LB - Bartlett Segment	Levee Improvements	3/2/2020	\$ 804,350	\$ -	\$ 804,350
19	L-601 Missouri River LB - Miller Sturgeon	Levee Improvements	3/2/2020	\$ 652,650	\$ -	\$ 652,650
20	M & P Missouri River Levee District	Levee Improvements - Planning	3/2/2020	\$ 279,149	\$ -	\$ 279,149
21	M & P Missouri River Levee District	Levee Improvements	3/2/2020	\$ 1,709,474	\$ -	\$ 1,709,474
22	Mills-Fremont Drainage District	Levee Improvements	3/2/2020	\$ 1,465,000	\$ -	\$ 1,465,000
23	Lorimor Drainage District	Levee Improvements	3/2/2020	\$ 733,300	\$ -	\$ 733,300
24	Pony Creek Drainage District	Levee Improvements	3/2/2020	\$ 1,152,300	\$ -	\$ 1,152,300
25	New St. Mary's Drainage District	Levee Improvements	3/2/2020	\$ 685,500	\$ -	\$ 685,500
26	Plattville Drainage District	Levee Improvements	3/2/2020	\$ 425,700	\$ -	\$ 425,700
27	Honey Creek Drainage District #6	Levee Improvements	3/2/2020	\$ 651,519	\$ -	\$ 651,519
28	Nobles Lake Drainage District	Levee Improvements	3/2/2020	\$ 51,090	\$ -	\$ 51,090
29	Pigeon Creek Drainage District #2	Levee Improvements	3/2/2020	\$ 206,100	\$ -	\$ 206,100
30	Pigeon Creek Drainage District #8	Levee Improvements	3/2/2020	\$ 8,400	\$ -	\$ 8,400
31	Sac Drainage District	Levee Improvements	3/2/2020	\$ 42,404	\$ -	\$ 42,404
32	Vanman Levee District	Levee Improvements	3/2/2020	\$ 3,369,107	\$ -	\$ 3,369,107
33	Watkins Drainage District	Levee Improvements	3/2/2020	\$ 465,500	\$ -	\$ 465,500
				\$ 36,003,186	\$ 2,098,769	\$ 33,904,417

* Awards numbered 2 - 7 are supported by the appropriation authorized on May 8, 2019 by Senate File 638.
Awards numbered 8 - 33 are supported by the supplemental appropriation authorized on February 13, 2020 by Senate File 2144.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Tanna Leonard
 GOVERNMENTAL ENTITY: City of Buffalo
 ADDRESS: 329 Dodge Street
 Buffalo, IA 52728
 TELEPHONE NUMBER: 563-381-2226
 PROJECT TITLE: Elm Street Basin Flood Mitigation
 AGREEMENT NUMBER: 2019-FRF-0008
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 211,021	\$ 37,239	\$ 248,260
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (211,021)	\$ (37,239)	\$ (248,260)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				20%
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	The project design engineering has been completed. An easement agreement has been approved for the property where the detention basin will be constructed. Bid specifications and notices have been reviewed and are pending revisions. Once approved the Bid Notice is scheduled to be published in the paper on March 10, 2020. Bids will be publically opened March 31st and the selection process will begin April 6.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Courtney Harter
 GOVERNMENTAL ENTITY: City of Council Bluffs
 ADDRESS: 209 Pearl Street
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 712-890-5354 charter@councilbluffs-ia.gov
 PROJECT TITLE: Council Bluffs - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0009
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 4/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 342,540	\$ -	\$ 342,540
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (342,540)	\$ -	\$ (342,540)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work has not commenced at this time as funds have just become available.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Fensler Drainage District
 ADDRESS: 31938 130th St
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884 brkfarmer1@aol.com
 PROJECT TITLE: Fensler Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0010
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 76,848.90	\$ -	\$ 76,848.90
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 2,373	\$ 2,373.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (76,848.90)	\$ 2,373	\$ (74,475.90)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				3%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.	
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Above incurred and paid expenses represent engineering expenses. Repair work has been delayed due to site and environmental conditions. Landowner hearing regarding repair work has been held and engineer is in the process of preparing bid packets.	



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Alexsis Fleener
 GOVERNMENTAL ENTITY: Fremont county
 ADDRESS: 1501 SW 7th St
Atlantic, IA 50022
 TELEPHONE NUMBER: 7132-243-4196
 PROJECT TITLE: Fremont County Buyout Local Match - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0011
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 15,954.05	\$ -	\$ 15,954.05
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 10,450.00	\$ 1,000.00	\$ 11,450.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (5,504.05)	\$ 1,000.00	\$ (4,504.05)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				10%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Appraiser has been hired, appraisals are complete and costs have been reimbursed. Administrative costs from SWIPCO have been invoiced but not yet paid/reimbursed. FEMA grant application is in development. Historic preservation review is in process.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Dee Owen
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 506 Filmore St/ PO Box 610
Sidney, IA 51652
 TELEPHONE NUMBER: 712-374-2031

PROJECT TITLE: Fremont County Debris & Asphalt Repair Match-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0012
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 38,025	\$ -	\$ 38,025
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (38,025)	\$ -	\$ (38,025)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				90%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Each zone is progressing as scheduled, but with some minor delays due to impassible roads.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Brian Payne
 GOVERNMENTAL ENTITY: Scott County EMA
 ADDRESS: 1100 E 46th Street
 Davenport, IA 52807
 TELEPHONE NUMBER: 563-484-3056
 PROJECT TITLE: Genesis Medical Center-East-Critical Utility Water Well
 AGREEMENT NUMBER: 2019-FRF-0013
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 417,375	\$ 139,125	\$ 556,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (417,375)	\$ (139,125)	\$ (556,500)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule	<p><u>To date, we have completed the following:</u></p> <ul style="list-style-type: none"> • On 02/14/2020, The State of Iowa’s Flood Mitigation Board approved our grant application as written. • On 02-19-2020, Local meeting with Genesis Health System Staff & Scott County Project team to discuss next steps, and to inform the Genesis team about the procurement process for this project. • On 02-21-2020, we have completed the FRF award agreement o See picture after signing completion • On 02-25-2020, we published RFP for Architectural & Engineering Service on “Public Purchase” & Scott County Website. www.PublicPurchase.com & www.scottcountyiowa.com • On 02-26-2020, requested our local newspaper for public notification of RFP • On 03-02-2020 at 0900, we held a prebid meeting for anyone interested in bidding on the Architectural & Engineering Services. • On 03-02-2020 at 0945, we held a prebid tour of the Genesis’s East campus for the Water Well’s location & infrastructural tour for the companies present during the prebid meeting. A sign-in sheet completed for the prebid meetings <p><u>Future Scheduled Events or Action Items;</u></p> <ul style="list-style-type: none"> o On 03-09-2020, RFP Date Closes o On 03/11/2020, Local team will review & evaluate the proposed RFP bids, while following all appropriate procurement procedures & policies o On 03/19/2020, The Scott County Emergency Management Commission will approve the proposed RFP
<input type="checkbox"/> Delayed	
<input type="checkbox"/> Canceled	
<input type="checkbox"/> Completed	
<input type="checkbox"/> Suspended	



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Sheryl Owen
 GOVERNMENTAL ENTITY: City of Hamburg
 ADDRESS: 1201 Main St/PO Box 106
 Hamburg, IA 51640
 TELEPHONE NUMBER: 712-382-1313
 PROJECT TITLE: Hamburg Levee Drainage Pumps Demo-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0014
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,100,000	\$ -	\$ 1,100,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,100,000)	\$ -	\$ (1,100,000)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Main Street structures have been inspected and estimates for cost of demolition are on file. FEMA demolition funding was requested 3/4/20.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Walter Utman
 GOVERNMENTAL ENTITY: Coulthard Levee District
 ADDRESS: 111 N 2nd Ave
 Logan, IA 51546
 TELEPHONE NUMBER: 402-651-3884 wutman@loganet.net
 PROJECT TITLE: Coulthard Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0015
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 4,427,965	\$ -	\$ 4,427,965
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 1,458	\$ 1,458
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (4,427,965)	\$ 1,458	\$ (4,426,507)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				1%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Preliminary engineering surveying and design of levee breach repair.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: John Askew
 GOVERNMENTAL ENTITY: Pleasant Valley Levee District
 ADDRESS: 2219 160th Street
 Thurman, Iowa 51654
 TELEPHONE NUMBER: 712-574-3626 askew.john@gmail.com
 PROJECT TITLE: L-594 Pleasant Valley Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0016
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 862,000	\$ -	\$ 862,000
TOTAL FUNDS EXPENDED TO DATE:	\$ 24,000,000	\$ -	\$ -	\$ 24,000,000
PROJECT OVERRUN/ (UNDERRUN):	\$ 24,000,000	\$ (862,000)	\$ -	\$ 23,138,000
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				35%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.		
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	State money wasn't available til early March.		



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Jim Shepherd
 GOVERNMENTAL ENTITY: Wabonsie Levee District
 ADDRESS: 1166 Bluff Rd
 Thurman, IA 51654
 TELEPHONE NUMBER: 712-350-1167 jdotypsf4@hotmail.com
 PROJECT TITLE: L-601 Missouri River - Wabonsie Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0017
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 809,915	\$ -	\$ 809,915
TOTAL FUNDS EXPENDED TO DATE:		\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (809,915)	\$ -	\$ (809,915)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work has not commenced at this time as funds have just become available.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: Missouri River LB-Bartlett Segment
 ADDRESS: 310 10th Street
Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com
 PROJECT TITLE: L-601 Missouri River LB - Bartlett Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0018
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 804,350	\$ -	\$ 804,350
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 35,542	\$ -	\$ 35,542
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (768,808)	\$ -	\$ (768,808)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				30%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris removal has begun. Work expected to be completed in the next three weeks. First application for payment is expected at end of March.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: L-601 Missouri River LB - Miller Sturgeon
 ADDRESS: 310 10th Street
 Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com
 PROJECT TITLE: L-601 Levee - Miller Sturgeon - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0019
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 652,650	\$ -	\$ 652,650
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 24,650	\$ -	\$ 24,650
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (628,000)	\$ -	\$ (628,000)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)		Description of significant activities this Monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule		Project was bid on February 5, 2020 and awarded to low bidder. Construction is expected to start next week.
<input type="checkbox"/> Delayed		
<input type="checkbox"/> Canceled		
<input type="checkbox"/> Completed		
<input type="checkbox"/> Suspended		



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Don Gross
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 2222 Cumming Street
 Omaha, NE 68102
 TELEPHONE NUMBER: 402-444-6866 ext 230 dgross@mapacog.org
 PROJECT TITLE: M&P Missouri River Levee District - Planning - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0020
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 279,149	\$ -	\$ 279,149
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (279,149)	\$ -	\$ (279,149)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Awaiting confirmation of funding from EDA



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com
 PROJECT TITLE: M&P Missouri River Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0021
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,709,474	\$ -	\$ 1,709,474
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 38,195	\$ -	\$ 38,195
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,671,279)	\$ -	\$ (1,671,279)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work was originally bid on February 5, 2020 but received no bids. Project was rebid on February 25 and awarded with a completion date of June 15, 2020.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Jerry Martin
 GOVERNMENTAL ENTITY: Mills-Fremont Drainage District
 ADDRESS: PO Box 236
 Tabor, IA 51653
 TELEPHONE NUMBER: 712-880-0057 agproplus@wildblue.net
 PROJECT TITLE: Mills-Fremont Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0022
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,465,000	\$ -	\$ 1,465,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 40,347	\$ -	\$ 40,347
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,424,653)	\$ -	\$ (1,424,653)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Project was let on February 25, 2020 and awarded on March 6, 2020. Construction is expected to begin in the next few weeks. The pumping station is currently in design phase with a plan to let the project in April.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Wayne Stouder
 GOVERNMENTAL ENTITY: Lorimor Drainage District
 ADDRESS: 61994 195th Street
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-306-5878 stouderw@gmail.com
 PROJECT TITLE: Lorimor Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0023
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 733,300	\$ -	\$ 733,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 16,567	\$ -	\$ 16,567
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (716,733)	\$ -	\$ (716,733)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Project was let on 2/5/2020, has been awarded, and construct to begin the week of March 16, 2020



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Jay Christensen
 GOVERNMENTAL ENTITY: Pony Creek Drainage District
 ADDRESS: 18294 Jardine Ave
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-677-5609 prositecompany@gmail.com
 PROJECT TITLE: Pony Creek Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0024
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,152,300	\$ -	\$ 1,152,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 58,899	\$ -	\$ 58,899
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,093,401)	\$ -	\$ (1,093,401)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	The debris removal project was bid on February 25, 2020 and awarded on March 6, 2020. Construction is expected to start within the next few weeks. The pumping station portion is scheduled to bid on March 25, 2020.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: New St. Mary's Drainage District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com
 PROJECT TITLE: New St. Mary's Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0025
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 685,500	\$ -	\$ 685,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 34,094	\$ -	\$ 34,094
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (651,406)	\$ -	\$ (651,406)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work was bid on February 25, 2020 and awarded to low bidder on March 6, 2020. Construction expected to start within the new few weeks.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Dennis Lincoln
 GOVERNMENTAL ENTITY: Plattville Drainage District
 ADDRESS: 18031 US Hwy 34
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-679-1764 lincolnridgeview@hotmail.com
 PROJECT TITLE: Plattville Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0026
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 425,700	\$ -	\$ 425,700
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 31,149	\$ -	\$ 31,149
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (394,551)	\$ -	\$ (394,551)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Project was let on February 25, 2020 and awarded on March 6, 2020. Construction is expected to begin in the next few weeks.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Richard Hansen
 GOVERNMENTAL ENTITY: Honey Creek Drainage District #6
 ADDRESS: 31185 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 dshansen@wiaw.net
 PROJECT TITLE: Honey Creek Drainage District #6 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0027
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 651,519.30	\$ -	\$ 651,519.30
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (651,519.30)	\$ -	\$ (651,519.30)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				1%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Engineering has been conducted with no construction being done as of yet.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Scott Belt
 GOVERNMENTAL ENTITY: Nobles Lake Drainage District
 ADDRESS: 227 S 6th St
 Council Bluffs, IA 51501
 TELEPHONE NUMBER: 402-651-3884 scott.belt@pottcounty-ia.gov
 PROJECT TITLE: Nobles Lake Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0028
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 51,089.55	\$ -	\$ 51,089.55
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (51,089.55)	\$ -	\$ (51,089.55)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				15%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Engineering services & construction/rehabilitation-repair work between 10-8-2019 & 2-21-2020. Overall project delayed due to water in system into December 2019. Current conditions should allow for more rapid acceleration for work.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #2
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #2 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0029
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 206,100	\$ -	\$ 206,100
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (206,100)	\$ -	\$ (206,100)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				1%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Engineering has been conducted with no construction being done as of yet.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #8
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #8 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0030
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 8,400	\$ -	\$ 8,400
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (8,400)	\$ -	\$ (8,400)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work has not commenced at this time as funds have just become available.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Roger Clark
 GOVERNMENTAL ENTITY: Sac Drainage District
 ADDRESS: 15273 Missouri Ave
Crescent, IA 51526
 TELEPHONE NUMBER: 402-651-3884 rogerclark56@q.com
 PROJECT TITLE: Sac Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0031
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 42,403.50	\$ -	\$ 42,403.50
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (42,403.50)	\$ -	\$ (42,403.50)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				1%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	FEMA project worksheets have been developed, but not yet obligated for the identified repairs. No further work has been completed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Vanman Levee District
 ADDRESS: 31938 130th St
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884 brkfarmer1@aol.com
 PROJECT TITLE: Vanman Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0032
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 3,369,106.70	\$ -	\$ 3,369,106.70
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (3,369,106.70)	\$ -	\$ (3,369,106.70)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				3%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.	
<input type="checkbox"/> On Schedule	These are expenses that have been paid to date and consists primarily engineering work. A small invoice for long reach excavator work is included for a portion of the Mainstem Levee (outside of DeSoto). Other construction work has been completed (including filling the breach on the Mainstem Levee), but since no contractor invoices have been received or paid, they are not included on this report.	
<input checked="" type="checkbox"/> Delayed		
<input type="checkbox"/> Canceled		
<input type="checkbox"/> Completed		
<input type="checkbox"/> Suspended		



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 2/29/2020
 LOCAL CONTACT NAME: Ron Sargent
 GOVERNMENTAL ENTITY: Watkins Drainage District
 ADDRESS: 146 Hickory Ridge Drive
 Glenwood, IA 51534
 TELEPHONE NUMBER: 402-690-2527 rpsargent@yahoo.com
 PROJECT TITLE: Watkins Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0033
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 465,500	\$ -	\$ 465,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 20,858	\$ -	\$ 20,858
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (444,642)	\$ -	\$ (444,642)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Project was let on February 25, 2020 and awarded on March 6, 2020. Construction is expected to begin in the next few weeks.