



Iowa Department of Homeland Security and Emergency Management

Flood Recovery Fund Financial Summary
September 16, 2019 through April 9, 2020

Reference Number*	Recipient	Project Title	Funding Agreement Executed	Awarded	Requested & Paid	Balance
2	City of Hamburg	Hamburg 2019 Demolition, Land Acquisition, Housing Incentive	10/21/2019	\$ 940,857	\$ 39,213	\$ 901,644
3	City of Fredonia	Fredonia 2019 Flood Mitigation Project	10/21/2019	\$ 135,550	\$ -	\$ 135,550
4	City of Hornick	Hornick 2019 Flood Mitigation Project	11/4/2019	\$ 2,071,708	\$ -	\$ 2,071,708
5	City of Hamburg	Hamburg Ditch 6 Levee Elevation	10/21/2019	\$ 6,356,324	\$ 1,782,500	\$ 4,573,824
6	Mills (County)	Mills Co 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 2,341,923	\$ 194,579	\$ 2,147,344
7	City of Pacific Junction	Pacific Junction 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 3,153,638	\$ 155,340	\$ 2,998,298
8	City of Buffalo	Buffalo Elm Street Basin	3/2/2020	\$ 211,021	\$ -	\$ 211,021
9	City of Council Bluffs	Property Acquisition	4/8/2020	\$ 342,540	\$ -	\$ 342,540
10	Fensler Drainage District	Levee Improvements	3/2/2020	\$ 76,849	\$ -	\$ 76,849
11	Fremont (County)	Fremont County Property Acquisition	3/2/2020	\$ 15,954	\$ 11,863	\$ 4,091
12	Fremont (County)	Recovery Match - Debris and Asphalt	3/2/2020	\$ 38,025	\$ 38,025	\$ -
13	Scott County EMA	Medical Center Utility Water Well	3/2/2020	\$ 417,375	\$ -	\$ 417,375
14	City of Hamburg	Hamburg Levee Drainage Pumps and Demo	4/8/2020	\$ 1,100,000	\$ -	\$ 1,100,000
15	Coulthard Levee District	Levee Improvements	3/2/2020	\$ 4,427,965	\$ -	\$ 4,427,965
16	L-594 - Pleasant Valley Levee District	Levee Improvements	3/2/2020	\$ 862,000	\$ -	\$ 862,000
17	Wabonsie Levee	Levee Improvements	3/2/2020	\$ 809,915	\$ -	\$ 809,915
18	L-601 Missouri River LB - Bartlett Segment	Levee Improvements	3/2/2020	\$ 804,350	\$ -	\$ 804,350
19	L-601 Missouri River LB - Miller Sturgeon	Levee Improvements	3/2/2020	\$ 652,650	\$ -	\$ 652,650
20	M & P Missouri River Levee District	Levee Improvements - Planning	3/2/2020	\$ 279,149	\$ -	\$ 279,149
21	M & P Missouri River Levee District	Levee Improvements	3/2/2020	\$ 1,709,474	\$ -	\$ 1,709,474
22	Mills-Fremont Drainage District	Levee Improvements	3/2/2020	\$ 1,465,000	\$ -	\$ 1,465,000
23	Lorimor Drainage District	Levee Improvements	3/2/2020	\$ 733,300	\$ -	\$ 733,300
24	Pony Creek Drainage District	Levee Improvements	3/2/2020	\$ 1,152,300	\$ -	\$ 1,152,300
25	New St. Mary's Drainage District	Levee Improvements	3/2/2020	\$ 685,500	\$ -	\$ 685,500
26	Plattville Drainage District	Levee Improvements	3/2/2020	\$ 425,700	\$ -	\$ 425,700
27	Honey Creek Drainage District #6	Levee Improvements	3/2/2020	\$ 651,519	\$ -	\$ 651,519
28	Nobles Lake Drainage District	Levee Improvements	3/2/2020	\$ 51,090	\$ -	\$ 51,090
29	Pigeon Creek Drainage District #2	Levee Improvements	3/2/2020	\$ 206,100	\$ -	\$ 206,100
30	Pigeon Creek Drainage District #8	Levee Improvements	3/2/2020	\$ 8,400	\$ -	\$ 8,400
31	Sac Drainage District	Levee Improvements	3/2/2020	\$ 42,404	\$ -	\$ 42,404
32	Vanman Levee District	Levee Improvements	3/2/2020	\$ 3,369,107	\$ -	\$ 3,369,107
33	Watkins Drainage District	Levee Improvements	3/2/2020	\$ 465,500	\$ -	\$ 465,500
				\$ 36,003,186	\$ 2,221,519	\$ 33,781,667

* Awards numbered 2 - 7 are supported by the appropriation authorized on May 8, 2019 by Senate File 638.
Awards numbered 8 - 33 are supported by the supplemental appropriation authorized on February 13, 2020 by Senate File 2144.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Tanna Leonard
 GOVERNMENTAL ENTITY: City of Buffalo
 ADDRESS: 329 Dodge Street
 Buffalo, IA 52728
 TELEPHONE NUMBER: 563-381-2226
 PROJECT TITLE: Elm Street Basin Flood Mitigation
 AGREEMENT NUMBER: 2019-FRF-0008
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 211,021	\$ 37,239	\$ 248,260
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (211,021)	\$ (37,239)	\$ (248,260)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				30%
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Bids were opened at a public meeting on March 31, 2020. Bids are being reviewed by the City Engineer and will be reviewed and awarded on April 6, 2020. Permitting has been secured and construction will begin as soon as weather permits after the award date.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Courtney Harter
 GOVERNMENTAL ENTITY: City of Council Bluffs
 ADDRESS: 209 Pearl Street
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 712-890-5354 charter@councilbluffs-ia.gov
 PROJECT TITLE: Council Bluffs - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0009
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 4/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 342,540	\$ -	\$ 342,540
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (342,540)	\$ -	\$ (342,540)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>The City has completed its appraisal RFP and is working to secure a firm. This is expected to be completed by May 15, 2020. Once complete, the City will hold a meeting with the three property owners and secure access agreements.</p> <p>We are also completing environmental assessments on each property to utilize CDBG fund should the flood dollars be insufficient to acquire and demolish the proposed units.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Fensler Drainage District
 ADDRESS: 31938 130th St
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884 brkfarmer1@aol.com
 PROJECT TITLE: Fensler Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0010
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 76,848.90	\$ -	\$ 76,848.90
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (76,848.90)	\$ -	\$ (76,848.90)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				6%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Exigent construction work completed to replace damaged CMP drainage culvert with new and fill two breaches in district banks that posed flood threat. Additional work has been delayed due to site and environmental conditions. Much of the lower portion of the channel is inaccessible due to backwater from the elevated Missouri River. Landowner hearing regarding repair work has been completed and engineer is in the process of preparing bid packets.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Alexsis Fleener
 GOVERNMENTAL ENTITY: Fremont county
 ADDRESS: 1501 SW 7th St
 Atlantic, IA 50022
 TELEPHONE NUMBER: 7132-243-4196
 PROJECT TITLE: Fremont County Buyout Local Match - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0011
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 15,954.05	\$ -	\$ 15,954.05
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 11,863.00	\$ -	\$ 11,863.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (4,091.05)	\$ -	\$ (4,091.05)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ 11,863.00

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Coordination continued and reports and documentation finalized for the FEMA Buyout grant.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Dee Owen
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 506 Filmore St/ PO Box 610
Sidney, IA 51652
 TELEPHONE NUMBER: 712-374-2031

PROJECT TITLE: Fremont County Debris & Asphalt Repair Match-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0012
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 38,025	\$ -	\$ 38,025
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (38,025)	\$ -	\$ (38,025)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				50%
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Asphalt Pad is set to be completed by May. Debris removal is in progress.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Brian Payne
 GOVERNMENTAL ENTITY: Scott County EMA
 ADDRESS: 1100 E 46th Street
 Davenport, IA 52807
 TELEPHONE NUMBER: 563-484-3056
 PROJECT TITLE: Genesis Medical Center-East-Critical Utility Water Well
 AGREEMENT NUMBER: 2019-FRF-0013
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 417,375	\$ 139,125	\$ 556,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (417,375)	\$ (139,125)	\$ (556,500)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	This project has been delayed primarily, because of our COVID19 response, and because of the addition of a new partner within this project.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Sheryl Owen
 GOVERNMENTAL ENTITY: City of Hamburg
 ADDRESS: 1201 Main St/PO Box 106
 Hamburg, IA 51640
 TELEPHONE NUMBER: 712-382-1313
 PROJECT TITLE: Hamburg Levee Drainage Pumps Demo-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0014
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,100,000	\$ -	\$ 1,100,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,100,000)	\$ -	\$ (1,100,000)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Request for FEMA funding for Main Street demolitions has been provisionally approved, project is under FEMA review prior to obligation.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Walter Utman
 GOVERNMENTAL ENTITY: Coulthard Levee District
 ADDRESS: 111 N 2nd Ave
 Logan, IA 51546
 TELEPHONE NUMBER: 402-651-3884 wutman@loganet.net
 PROJECT TITLE: Coulthard Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0015
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 4,427,965	\$ -	\$ 4,427,965
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 4,704	\$ 4,704
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (4,427,965)	\$ 4,704	\$ (4,423,261)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				1%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Preliminary engineering surveying and design of levee breach repair. Public hearing date set and notice of hearing mailed to landowners and published.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: John Askew
 GOVERNMENTAL ENTITY: Pleasant Valley Levee District
 ADDRESS: 2219 160th Street
 Thurman, IA 51654
 TELEPHONE NUMBER: 712-574-3626
 PROJECT TITLE: L-594 Pleasant Valley Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0016
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 862,000	\$ -	\$ 862,000
TOTAL FUNDS EXPENDED TO DATE:	\$ 28,000,000	\$ -	\$ -	\$ 28,000,000
PROJECT OVERRUN/ (UNDERRUN):	\$ 28,000,000	\$ (862,000)	\$ -	\$ 27,138,000
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				40%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Cohesive is still being mined with a bill presented at end of month for 47,500 cubic yards at \$3/cy in the amount of \$142,000. Also a Bill was presented for a portable actuator to open and close the internal drainage gate structures for an amount of \$5487.64. Pleasant Valley Trustees meet on the first Wed. of each month and the claims were approved to be paid. The Fremont County Auditor has requested the funds and is waiting approval. The design for the setback has slowed down due to Covid-19 work distancing. The process has been delayed for a month. When the design has been finished and approved by the levee district, we can proceed to the purchase of the easements needed. When we start that process, it will be approximately 4 weeks until the contract for the setback will be let.</p> <p>The new gate structure included in the state funding will be in the design and we can then arrange payment for that structure. The USACE usually does not accept advances for shared costs but is willing to make an exception in this case.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Jim Shepherd
 GOVERNMENTAL ENTITY: Wabonsie Levee District
 ADDRESS: c/o Matt Woods, PO Box 189
 Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-4877 matt.woods@woodswyattlaw.com
 PROJECT TITLE: L-601 Missouri River - Wabonsie Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-2017
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 809,915	\$ -	\$ 809,915
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 172,700	\$ -	\$ 172,700
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (637,215)	\$ -	\$ (637,215)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				21%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: L-601 Missouri River LB - Miller Sturgeon
 ADDRESS: 310 10th St
 Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com
 PROJECT TITLE: L-601 Missouri River LB - Miller Sturgeon-Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0019
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 652,650	\$ -	\$ 652,650
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 37,028	\$ -	\$ 37,028
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (615,622)	\$ -	\$ (615,622)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				7%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Initial debris removal has begun. Contractor has been focusing on adjacent District's before moving to this site.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Don Gross
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 2222 Cumming Street
 Omaha, NE 68102
 TELEPHONE NUMBER: 402-444-6866 ext 230 dgross@mapacog.org
 PROJECT TITLE: M&P Missouri River Levee District - Planning - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0020
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 279,149	\$ -	\$ 279,149
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (279,149)	\$ -	\$ (279,149)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Awaiting confirmation of funding from EDA.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com
 PROJECT TITLE: M&P Missouri River Levee District-Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0021
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,709,474	\$ -	\$ 1,709,474
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 44,150	\$ -	\$ 44,150
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,665,324)	\$ -	\$ (1,665,324)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work for debris and silt removal has not yet begun. Contractor is in adjacent District and will complete work there before mobilizing to M&P Levee District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Jerry Martin
 GOVERNMENTAL ENTITY: Mills-Fremont Drainage District
 ADDRESS: PO Box 236
 Tabor, IA 51653
 TELEPHONE NUMBER: 712-880-0057 sproplus@wildblue.net
 PROJECT TITLE: Mills-Fremont Drainage District-Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0022
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,465,000	\$ -	\$ 1,465,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 185,327	\$ -	\$ 185,327
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,279,673)	\$ -	\$ (1,279,673)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				35%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris removal, silt removal, and embankment installation has begun throughout the District. The Contractor has been removing larger quantities of silt from the main channels of the District. Additional quantities are expected as the removal continues.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Wayne Stouder
 GOVERNMENTAL ENTITY: Lorimor Drainage District
 ADDRESS: 61994 195th Street
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-306-5878 stouderw@gmail.com
 PROJECT TITLE: Lorimor Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0023
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 733,300	\$ -	\$ 733,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 113,362	\$ -	\$ 113,362
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (619,938)	\$ -	\$ (619,938)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				20%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris removal and embankment installation has begun throughout the District. Project is on schedule.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Jay Christensen
 GOVERNMENTAL ENTITY: Pony Creek Drainage District
 ADDRESS: 18294 Jardine Ave
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-677-5609 prositecompany@gmail.com
 PROJECT TITLE: Pony Creek Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0024
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,152,300	\$ -	\$ 1,152,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 71,011	\$ -	\$ 71,011
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,081,289)	\$ -	\$ (1,081,289)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				7%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Initial debris removal has begun in the District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: New St. Mary's Drainage District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com
 PROJECT TITLE: New St. Mary's Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0025
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 685,500	\$ -	\$ 685,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 41,378	\$ -	\$ 41,378
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (644,122)	\$ -	\$ (644,122)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Construction has not begun yet. Contractor also has work in Mills-Fremont Drainage District and plans to begin St. Mary's when finished there.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Dennis Lincoln
 GOVERNMENTAL ENTITY: Plattville Drainage District
 ADDRESS: 18031 US HWY 34
 Pacific Junction, IA 531561
 TELEPHONE NUMBER: 402-679-1764 lincolnridgeview@hotmail.com
 PROJECT TITLE: Plattville Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0026
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 425,700	\$ -	\$ 425,700
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 294,680	\$ -	\$ 294,680
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (131,020)	\$ -	\$ (131,020)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				35%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work has begun throughout the District. Embankment has been installed at many of the breach locations. The breaches have been wider and deeper than initially estimated; therefore the quantity originally bid into the project will not be sufficient to bring the berms back to existing condition. There will be significant additional costs for the needed embankment throughout the District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Richard Hansen
 GOVERNMENTAL ENTITY: Honey Creek Drainage Dist #6
 ADDRESS: 31185 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 dshansen@wiaw.net
 PROJECT TITLE: Honey Creek Drainage District #6 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0027
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ 3,257,597	\$ 1,085,866	\$ -	\$ 4,343,462
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 1,150,523	\$ 1,150,523
PROJECT OVERRUN/ (UNDERRUN):	\$ (3,257,597)	\$ (1,085,866)	\$ 1,150,523	\$ (3,192,939)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				30%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Transport of fill to the breach locations is underway, contracts for the reconstruction of the levees using that material have been let, with work anticipated within the next two months.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Scott Belt
 GOVERNMENTAL ENTITY: Nobles Lake Drainage District
 ADDRESS: 227 S 6th St
 Council Bluffs, IA 51501
 TELEPHONE NUMBER: 402-651-3884 scott.belt@pottcounty-ia.gov
 PROJECT TITLE: Nobles Lake Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0028
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 51,089.55	\$ -	\$ 51,089.55
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 13,102.50	\$ 13,102.50
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (51,089.55)	\$ 13,102.50	\$ (37,987.05)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				15%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Engineering services & construction/rehabilitation-repair work between 10-8-2019 & 2-21-2020. Overall project delayed due to water in system into December 2019. Current conditions should allow for more rapid acceleration for work.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek #2
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #2 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0029
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ 1,030,500	\$ 343,500	\$ -	\$ 1,374,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 781,519	\$ 781,519
PROJECT OVERRUN/ (UNDERRUN):	\$ (1,030,500)	\$ (343,500)	\$ 781,519	\$ (592,481)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				75%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Transport of fill to the breach locations is complete. We are currently waiting for final quantities to close the hauling contract. Contracts for the reconstruction of the levees using that material have been let, with the first hole being completed this week.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Roger Clark
 GOVERNMENTAL ENTITY: Sac Drainage District
 ADDRESS: 15273 Missouri Ave
 Crescent, IA 51526
 TELEPHONE NUMBER: 402-651-3884 rogerclark56@q.com
 PROJECT TITLE: Sac Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0031
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ 212,018	\$ 70,673		\$ 282,690
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 23,150	\$ 23,150
PROJECT OVERRUN/ (UNDERRUN):	\$ (212,018)	\$ (70,673)	\$ 23,150	\$ (259,540)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	All work to remove deposited sediment and repair damaged banks and pipe have been completed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Vanman Levee District
 ADDRESS: 31938 130th St
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884 brkfarmer1@aol.com
 PROJECT TITLE: Vanman Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0032
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 3,369,106.70	\$ -	\$ 3,369,107
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 10,484.61	\$ 10,485
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (3,369,107)	\$ 10,485	\$ (3,358,622)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				6%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Exigent repairs of the Vanman Levee have been completed. This included filling the large and deep scour hole that had developed beneath the levee footprint and then reconstructing a large section of levee that had been fully breached. Contractors were able to complete exigent repairs despite adverse working conditions and came in significantly under original cost estimates. A new engineer was hired for levee portion inside DeSoto Bend. Survey work and cost estimates have been completed. Engineer has been interfacing with USFWS regarding repair logistics.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 2/14/2020 to 3/31/2020
 LOCAL CONTACT NAME: Ron Sargent
 GOVERNMENTAL ENTITY: Watkins Drainage District
 ADDRESS: 146 Hickory Ridge Drive
 Glenwood, IA 51534
 TELEPHONE NUMBER: 402-690-2527 rpsargent@yahoo.com
 PROJECT TITLE: Watkins Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0033
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 465,500	\$ -	\$ 465,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 28,522	\$ -	\$ 28,522
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (436,978)	\$ -	\$ (436,978)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work within the District has not started yet. Contractor is in adjacent District and will complete work there before mobilizing to Watkins DD.