



Iowa Department of Homeland Security and Emergency Management

Flood Recovery Fund Financial Summary
September 16, 2019 through June 9, 2020

Reference Number*	Recipient	Project Title	Funding Agreement Executed	Awarded	Requested & Paid	Balance
2	City of Hamburg	Hamburg 2019 Demolition, Land Acquisition, Housing Incentive	10/21/2019	\$ 940,857	\$ 43,184	\$ 897,673
3	City of Fredonia	Fredonia 2019 Flood Mitigation Project	10/21/2019	\$ 135,550	\$ -	\$ 135,550
4	City of Hornick	Hornick 2019 Flood Mitigation Project	11/4/2019	\$ 2,071,708	\$ -	\$ 2,071,708
5	City of Hamburg	Hamburg Ditch 6 Levee Elevation	10/21/2019	\$ 6,356,324	\$ 1,782,500	\$ 4,573,824
6	Mills (County)	Mills Co 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 2,341,923	\$ 252,387	\$ 2,089,536
7	City of Pacific Junction	Pacific Junction 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 3,153,638	\$ 173,738	\$ 2,979,900
8	City of Buffalo	Buffalo Elm Street Basin	3/2/2020	\$ 211,021	\$ -	\$ 211,021
9	City of Council Bluffs	Property Acquisition	4/8/2020	\$ 342,540	\$ -	\$ 342,540
10	Fensler Drainage District	Levee Improvements	3/2/2020	\$ 76,849	\$ 10,127	\$ 66,722
11	Fremont (County)	Fremont County Property Acquisition	3/2/2020	\$ 15,954	\$ 11,863	\$ 4,091
12	Fremont (County)	Recovery Match - Debris and Asphalt	3/2/2020	\$ 38,025	\$ 38,025	\$ -
13	Scott County EMA	Medical Center Utility Water Well	3/2/2020	\$ 417,375	\$ -	\$ 417,375
14	City of Hamburg	Hamburg Levee Drainage Pumps and Demo	4/8/2020	\$ 1,100,000	\$ 7,863	\$ 1,092,137
15	Coulthard Levee District	Levee Improvements	3/2/2020	\$ 4,427,965	\$ 13,906	\$ 4,414,059
16	L-594 - Pleasant Valley Levee District	Levee Improvements	3/2/2020	\$ 862,000	\$ 147,988	\$ 714,012
17	Wabonsie Levee	Levee Improvements	3/2/2020	\$ 809,915	\$ 686,125	\$ 123,790
18	L-601 Missouri River LB - Bartlett Segment	Levee Improvements	3/2/2020	\$ 804,350	\$ 243,096	\$ 561,254
19	L-601 Missouri River LB - Miller Sturgeon	Levee Improvements	3/2/2020	\$ 652,650	\$ 265,644	\$ 387,006
20	M & P Missouri River Levee District	Levee Improvements - Planning	3/2/2020	\$ 279,149	\$ -	\$ 279,149
21	M & P Missouri River Levee District	Levee Improvements	3/2/2020	\$ 1,709,474	\$ 1,362,211	\$ 347,263
22	Mills-Fremont Drainage District	Levee Improvements	3/2/2020	\$ 1,465,000	\$ 204,123	\$ 1,260,877
23	Lorimor Drainage District	Levee Improvements	3/2/2020	\$ 733,300	\$ 334,995	\$ 398,305
24	Pony Creek Drainage District	Levee Improvements	3/2/2020	\$ 1,152,300	\$ 302,597	\$ 849,703
25	New St. Mary's Drainage District	Levee Improvements	3/2/2020	\$ 685,500	\$ 38,225	\$ 647,275
26	Plattville Drainage District	Levee Improvements	3/2/2020	\$ 425,700	\$ 299,361	\$ 126,339
27	Honey Creek Drainage District #6	Levee Improvements	3/2/2020	\$ 651,519	\$ 651,519	\$ -
28	Nobles Lake Drainage District	Levee Improvements	3/2/2020	\$ 51,090	\$ -	\$ 51,090
29	Pigeon Creek Drainage District #2	Levee Improvements	3/2/2020	\$ 206,100	\$ 206,100	\$ -
30	Pigeon Creek Drainage District #8	Levee Improvements	3/2/2020	\$ 8,400	\$ 8,400	\$ -
31	Sac Drainage District	Levee Improvements	3/2/2020	\$ 42,404	\$ 23,150	\$ 19,254
32	Vanman Levee District	Levee Improvements	3/2/2020	\$ 3,369,107	\$ 233,584	\$ 3,135,523
33	Watkins Drainage District	Levee Improvements	3/2/2020	\$ 465,500	\$ 42,034	\$ 423,466
				\$ 36,003,186	\$ 7,382,745	\$ 28,620,441

* Awards numbered 2 - 7 are supported by the appropriation authorized on May 8, 2019 by Senate File 638.
Awards numbered 8 - 33 are supported by the supplemental appropriation authorized on February 13, 2020 by Senate File 2144.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Tanna Leonard
 GOVERNMENTAL ENTITY: City of Buffalo
 ADDRESS: 329 Dodge Street
 Buffalo, IA 52728
 TELEPHONE NUMBER: 563-381-2226
 PROJECT TITLE: Elm Street Basin Flood Mitigation
 AGREEMENT NUMBER: 2019-FRF-0008
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 211,021	\$ 37,239	\$ 248,260
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 5,567	\$ 982	\$ 6,550
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (205,454)	\$ (36,257)	\$ (241,710)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				25%
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Procurement and contracting for construction is complete. With the spring rains, the contractor is slightly behind on his scheduled project. Per a conversation with them on 6/5/2020 they will begin 6/15/2020.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Courtney Harter
 GOVERNMENTAL ENTITY: City of Council Bluffs
 ADDRESS: 209 Pearl Street
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 712-890-5354 charter@councilbluffs-ia.gov
 PROJECT TITLE: Council Bluffs - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0009
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 4/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 342,540	\$ -	\$ 342,540
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (342,540)	\$ -	\$ (342,540)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Completed second round of request for appraisers. City has now contracted with an appraiser after receiving one response.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Fensler Drainage District
 ADDRESS: 31938 130th Street
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884 brkfarmer1@aol.com
 PROJECT TITLE: Fensler Drainage District - Improvements
 AGREEMENT NUMBER: 2019-FRF-0010
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 76,849	\$ -	\$ 76,849
TOTAL FUNDS EXPENDED TO DATE:	\$ -		\$ 11,342	\$ 11,342
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (76,849)	\$ 11,342	\$ (65,507)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				8%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Effective 5/8/2020, engineering services with Sundquist were terminated due to lack of performance. Bolton & Menk has been hired for future engineering services. Bolton & Menk has conducted facility site visit and is preparing to conduct a full survey to facilitate creation of contractor bid packages. FEMA has recently returned scoping and costing documents from CRC.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Alexsis Fleener
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 1501 SW 7th St
Atlantic, IA 50022
 TELEPHONE NUMBER: 7132-243-4196 alexis.fleener@swipco.org
 PROJECT TITLE: Fremont County Buyout Local Match - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0011
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 15,954.05	\$ -	\$ 15,954.05
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 16,863.00	\$ -	\$ 16,863.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ 908.95	\$ -	\$ 908.95
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 11,863.00

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	Appraisals have been completed and paid for. FEMA HMGP Buyout application was submitted and approved.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Dee Owen
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 506 Filmore St/ PO Box 610
 Sidney, IA 51652
 TELEPHONE NUMBER: 712-374-2031 downen@co.fremont.ia.us
 PROJECT TITLE: Fremont County Debris & Asphalt Repair Match-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0012
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 38,025	\$ -	\$ 38,025
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (38,025)	\$ -	\$ (38,025)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				50%
Amount Reimbursed from the Flood Recovery Fund				\$ 38,025
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris removal is in progress; due to heavy rains asphalt pad has been delayed. Set to be completed by June 30.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Brian Payne
 GOVERNMENTAL ENTITY: Scott County EMA
 ADDRESS: 1100 E 46th Street
Davenport, IA 52807
 TELEPHONE NUMBER: 563-484-3056 brian.payne@scottcountyiowa.com
 PROJECT TITLE: Genesis Medical Center-East-Critical Utility Water Well
 AGREEMENT NUMBER: 2019-FRF-0013
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 417,375	\$ 139,125	\$ 556,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (417,375)	\$ (139,125)	\$ (556,500)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				10%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Legal teams are still reviewing the local contract agreements. We have a scheduled meeting on 06/03/2020, and we anticipate this meeting to be our final meeting before our local signed agreement is in place. Assuming our timing doesn't get pushed back again, we should have the design & engineer signed before or around the 1st of July.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Sheryl Owen
 GOVERNMENTAL ENTITY: City of Hamburg
 ADDRESS: 1201 Main St/PO Box 106
 Hamburg, IA 51640
 TELEPHONE NUMBER: 712-382-1313 cityofhamburg106@gmail.com
 PROJECT TITLE: Hamburg Levee Drainage Pumps Demo-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0014
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,100,000	\$ -	\$ 1,100,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 7,863	\$ -	\$ 7,863
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,092,137)	\$ -	\$ (1,092,137)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	We are very close to having all legal documents done. Fremont County Supervisors have forgiven the back taxes, now we are waiting on County Attorney to sign and owners to sign.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Walter Utman
 GOVERNMENTAL ENTITY: Coulthard Levee District
 ADDRESS: 111 N 2nd Ave
 Logan, IA 51546
 TELEPHONE NUMBER: 402-651-3884 wutman@loganet.net
 PROJECT TITLE: Coulthard Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0015
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 4,427,965	\$ -	\$ 4,427,965
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 14,453	\$ -	\$ 14,453
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (4,413,512)	\$ -	\$ (4,413,512)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ 9,706

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Survey complete, proceeding to final bid plans, working on borrow and easement issues in conjunction with Vanman levee district



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: John Askew
 GOVERNMENTAL ENTITY: Pleasant Valley Levee District
 ADDRESS: 2219 160th Street
 Thurman, Iowa 51654
 TELEPHONE NUMBER: 712-574-3626 askew.john@gmail.com
 PROJECT TITLE: L-594 Pleasant Valley Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0016
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ 49,000,000	\$ 862,000	\$ -	\$ 49,862,000
TOTAL FUNDS EXPENDED TO DATE:	\$ 29,000,000	\$ 211,711	\$ -	\$ 29,211,711
PROJECT OVERRUN/ (UNDERRUN):	\$ (20,000,000)	\$ (650,289)	\$ -	\$ (20,650,289)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				55%
Amount Reimbursed from the Flood Recovery Fund				\$ 147,988

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.	
<input checked="" type="checkbox"/> On Schedule	Finished stockpiling of cohesive and closing down previous borrow sites. Finished paperwork on opening new borrow site for cohesive on USACE property in Mills County. Final stake out of set back, working on real estate description for easement procurement and payment. Hosted two tours, one for RMA and Iowa Secretary of Ag, and one for US Senator. Were able to secure regular rates for FCIC crop insurance for farmers and help formulate plan for future USACE work and budgeting for various projects on this section of Missouri River. Planning to finish easements and start construction of set back on 1 July, 2020. Able to convince USACE engineers to add as a Design Memorandum to speed up process and keep same Contractors on site. A few rain delays, but all farm acres are planted in our Levee District.	
<input type="checkbox"/> Delayed		
<input type="checkbox"/> Canceled		
<input type="checkbox"/> Completed		
<input type="checkbox"/> Suspended		



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Jim Shepherd
 GOVERNMENTAL ENTITY: Wabonsie Levee District
 ADDRESS: 1166 Bluff Rd
 Thurman, IA 51654
 TELEPHONE NUMBER: 712-350-1167 jdotypsf4@hotmail.com
 PROJECT TITLE: L-601 Missouri River - Wabonsie Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0017
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 809,915	\$ -	\$ 809,915
TOTAL FUNDS EXPENDED TO DATE:		\$ 741,090	\$ -	\$ 741,090
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (68,825)	\$ -	\$ (68,825)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 432,910

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	Borrowing dirt and fill from inside creek bed, and placing material in breached areas of levee. The closures have been built to levee height.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: Missouri River LB-Bartlett Segment
 ADDRESS: 310 10th Street
 Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com: JakeZ@olmstedperry.com
 PROJECT TITLE: L-601 Missouri River LB - Bartlett Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0018
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 804,350	\$ -	\$ 804,350
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 981,975	\$ -	\$ 981,975
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ 177,625	\$ -	\$ 177,625
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 243,096

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Final inspection for this project is scheduled for this week. Final closeout of the project will follow.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: L-601 Missouri River LB - Miller Sturgeon
 ADDRESS: 310 10th Street
 Glenwood, IA 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com; JakeZ@olmstedperry.com
 PROJECT TITLE: L-601 Levee - Miller Sturgeon - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0019
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 652,650	\$ -	\$ 652,650
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 306,198	\$ -	\$ 306,198
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (346,452)	\$ -	\$ (346,452)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 265,644

Project Status- entire project (Check One)	Description of significant activities this Monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	All work items have been completed. Final inspection scheduled for 6-5-20.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Don Gross
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 2222 Cumming Street
 Omaha, NE 68102
 TELEPHONE NUMBER: 402-444-6866 ext 230 dgross@mapacog.org; JakeZ@olmstedperry.com
 PROJECT TITLE: M&P Missouri River Levee District - Planning - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0020
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 279,149	\$ -	\$ 279,149
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (279,149)	\$ -	\$ (279,149)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Initial meeting for EDA funding kickoff is scheduled for 6.9.20



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com; JakeZ@olmstedperry.com
 PROJECT TITLE: M&P Missouri River Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0021
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,709,474	\$ -	\$ 1,709,474
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 1,707,183	\$ -	\$ 1,707,183
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (2,291)	\$ -	\$ (2,291)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				85%
Amount Reimbursed from the Flood Recovery Fund				\$ 870,215

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Final debris and silt removal are being performed. Additional work by USACE along M&P levee continues, with cost by the District for supplying material for installation.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Jerry Martin
 GOVERNMENTAL ENTITY: Mills-Fremont Drainage District
 ADDRESS: PO Box 236
 Tabor, IA 51653
 TELEPHONE NUMBER: 712-880-0057 agproplus@wildblue.net; JakeZ@olmstedperry.com
 PROJECT TITLE: Mills-Fremont Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0022
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,465,000	\$ -	\$ 1,465,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 936,065	\$ -	\$ 936,065
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (528,935)	\$ -	\$ (528,935)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				99%
Amount Reimbursed from the Flood Recovery Fund				\$ 204,123

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Final inspection scheduled for this week. All work has been completed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Wayne Stouder
 GOVERNMENTAL ENTITY: Lorimor Drainage District
 ADDRESS: 61994 195th Street
Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-306-5878 stouderw@gmail.com; JakeZ@olmstedperry.com
 PROJECT TITLE: Lorimor Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0023
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 733,300	\$ -	\$ 733,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 360,021	\$ -	\$ 360,021
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (373,279)	\$ -	\$ (373,279)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 334,995

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	All work items have been completed. Final inspection scheduled for 6.5.20.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Jay Christensen
 GOVERNMENTAL ENTITY: Pony Creek Drainage District
 ADDRESS: 18294 Jardine Ave
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-677-5609 prositecompany@gmail.com; JakeZ@olmstedperry.com
 PROJECT TITLE: Pony Creek Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0024
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,152,300	\$ -	\$ 1,152,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 258,982	\$ -	\$ 258,982
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (893,318)	\$ -	\$ (893,318)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				40%
Amount Reimbursed from the Flood Recovery Fund				\$ 206,295

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris and silt removal has begun. Embankment installation is in progress. Project is expected to be complete on time.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: New St. Mary's Drainage District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com; JakeZ@olmstedperry.com
 PROJECT TITLE: New St. Mary's Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0025
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 685,500	\$ -	\$ 685,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 224,212	\$ -	\$ 224,212
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (461,288)	\$ -	\$ (461,288)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				60%
Amount Reimbursed from the Flood Recovery Fund				\$ 38,225

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Silt removal is nearing completion. Contractor expected to finish on time.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Dennis Lincoln
 GOVERNMENTAL ENTITY: Plattville Drainage District
 ADDRESS: 18031 US Hwy 34
 Pacific Junction, IA 51561
 TELEPHONE NUMBER: 402-679-1764 lincolnridgeview@hotmail.com; JakeZ@olmstedperry.com
 PROJECT TITLE: Plattville Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0026
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 425,700	\$ -	\$ 425,700
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 627,311	\$ -	\$ 627,311
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ 201,611	\$ -	\$ 201,611
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 298,694

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Most major work items have been completed, less crushed rock installation. Final silt removal and debris removal complete.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Richard Hansen
 GOVERNMENTAL ENTITY: Honey Creek Drainage District #6
 ADDRESS: 31185 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 dshansen@wiaw.net
 PROJECT TITLE: Honey Creek Drainage District #6 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0027
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 651,519.30	\$ -	\$ 651,519.30
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 651,519.30	\$ -	\$ 651,519.30
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ -	\$ -
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				80%
Amount Reimbursed from the Flood Recovery Fund				\$ 651,519.30

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work to transport fill to the damage sites is complete. Work to fill holes and make repairs starts this week.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Scott Belt
 GOVERNMENTAL ENTITY: Nobles Lake Drainage District
 ADDRESS: 227 S 6th St
 Council Bluffs, IA 51501
 TELEPHONE NUMBER: 402-651-3884 scott.belt@pottcounty-ia.gov
 PROJECT TITLE: Nobles Lake Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0028
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 51,089.55	\$ -	\$ 51,089.55
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 14,188.50	\$ 14,188.50
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (51,089.55)	\$ 14,188.50	\$ (36,901.05)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				15%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Development of construction plans and specifications. Search for qualified construction firms from whom to request quotations for repair.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #2
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #2 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0029
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 206,100	\$ -	\$ 206,100
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 206,100	\$ 1,172,125	\$ 1,378,225
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ 1,172,125	\$ 1,172,125
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				99%
Amount Reimbursed from the Flood Recovery Fund				\$ 206,100

Project Status- entire project (Check One)		Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule		Final site is nearly complete, contracts will be closed out within the next month
<input type="checkbox"/> Delayed		
<input type="checkbox"/> Canceled		
<input type="checkbox"/> Completed		
<input type="checkbox"/> Suspended		



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #8
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #8 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0030
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 8,400	\$ -	\$ 8,400
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 8,400	\$ 49,776	\$ 58,176
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ 49,776	\$ 49,776
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 8,400

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	Fill and reshape several holes located along the DD 8 Open Ditch. Work completed in July 2019



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Roger Clark
 GOVERNMENTAL ENTITY: Sac Drainage District
 ADDRESS: 15273 Missouri Ave
 Crescent, IA 51526
 TELEPHONE NUMBER: 402-651-3884 rogerclark56@q.com
 PROJECT TITLE: Sac Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0031
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 42,403.50	\$ -	\$ 42,403.50
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 23,150.00	\$ -	\$ 23,150.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (19,253.50)	\$ -	\$ (19,253.50)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 23,150.00

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	All work to remove deposited sediment and repair damaged banks and pipe have been completed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Vanman Levee District
 ADDRESS: 31938 130th Street
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884
 PROJECT TITLE: Vanman Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0032
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 3,369,107	\$ -	\$ 3,369,107
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 260,300		\$ 260,300
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (3,108,807)	\$ -	\$ (3,108,807)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				9%
Amount Reimbursed from the Flood Recovery Fund				\$ 177,023

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Regarding DeSoto Bend Project, engineer completed and filed repair report with the District and County Auditor's Office. Legally required landowner hearing regarding repair project scheduled for 6/24/20 and notices mailed. Trustees received written statement advising USFWS does not intend to allow material borrow within levee easement. Trustees engaged drainage attorney to draft legal opinion detailing district easement rights per Iowa Drainage Code. Trustees requested IA Attorney General to review opinion for accuracy (pending). Outside of DeSoto NWR, fortified a floodwater entry point that contributed to 2019 breach development. Trustees have solicited contractor quotes for debris removal and intend to award contract by 6/12/20. Vanman records transfer from terminated engineer to new engineering firm is complete.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 5/1/2020 to 5/31/2020
 LOCAL CONTACT NAME: Ron Sargent
 GOVERNMENTAL ENTITY: Watkins Drainage District
 ADDRESS: 146 Hickory Ridge Drive
Glenwood, IA 51534
 TELEPHONE NUMBER: 402-690-2527 rpsargent@yahoo.com; JakeZ@olmstedperry.com
 PROJECT TITLE: Watkins Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0033
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 465,500	\$ -	\$ 465,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 204,263	\$ -	\$ 204,263
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (261,237)	\$ -	\$ (261,237)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				35%
Amount Reimbursed from the Flood Recovery Fund				\$ 42,035

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	