



Iowa Department of Homeland Security and Emergency Management

Flood Recovery Fund Financial Summary
September 16, 2019 through May 11, 2020

Reference Number*	Recipient	Project Title	Funding Agreement Executed	Awarded	Requested & Paid	Balance
2	City of Hamburg	Hamburg 2019 Demolition, Land Acquisition, Housing Incentive	10/21/2019	\$ 940,857	\$ 39,213	\$ 901,644
3	City of Fredonia	Fredonia 2019 Flood Mitigation Project	10/21/2019	\$ 135,550	\$ -	\$ 135,550
4	City of Hornick	Hornick 2019 Flood Mitigation Project	11/4/2019	\$ 2,071,708	\$ -	\$ 2,071,708
5	City of Hamburg	Hamburg Ditch 6 Levee Elevation	10/21/2019	\$ 6,356,324	\$ 1,782,500	\$ 4,573,824
6	Mills (County)	Mills Co 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 2,341,923	\$ 194,579	\$ 2,147,344
7	City of Pacific Junction	Pacific Junction 2019 Acquisition/Demolition Local Match	11/4/2019	\$ 3,153,638	\$ 155,340	\$ 2,998,298
8	City of Buffalo	Buffalo Elm Street Basin	3/2/2020	\$ 211,021	\$ -	\$ 211,021
9	City of Council Bluffs	Property Acquisition	4/8/2020	\$ 342,540	\$ -	\$ 342,540
10	Fensler Drainage District	Levee Improvements	3/2/2020	\$ 76,849	\$ -	\$ 76,849
11	Fremont (County)	Fremont County Property Acquisition	3/2/2020	\$ 15,954	\$ 11,863	\$ 4,091
12	Fremont (County)	Recovery Match - Debris and Asphalt	3/2/2020	\$ 38,025	\$ 38,025	\$ -
13	Scott County EMA	Medical Center Utility Water Well	3/2/2020	\$ 417,375	\$ -	\$ 417,375
14	City of Hamburg	Hamburg Levee Drainage Pumps and Demo	4/8/2020	\$ 1,100,000	\$ -	\$ 1,100,000
15	Coulthard Levee District	Levee Improvements	3/2/2020	\$ 4,427,965	\$ 9,706	\$ 4,418,259
16	L-594 - Pleasant Valley Levee District	Levee Improvements	3/2/2020	\$ 862,000	\$ 147,988	\$ 714,012
17	Wabonsie Levee	Levee Improvements	3/2/2020	\$ 809,915	\$ 432,910	\$ 377,005
18	L-601 Missouri River LB - Bartlett Segment	Levee Improvements	3/2/2020	\$ 804,350	\$ 243,096	\$ 561,254
19	L-601 Missouri River LB - Miller Sturgeon	Levee Improvements	3/2/2020	\$ 652,650	\$ 37,028	\$ 615,622
20	M & P Missouri River Levee District	Levee Improvements - Planning	3/2/2020	\$ 279,149	\$ -	\$ 279,149
21	M & P Missouri River Levee District	Levee Improvements	3/2/2020	\$ 1,709,474	\$ 870,215	\$ 839,259
22	Mills-Fremont Drainage District	Levee Improvements	3/2/2020	\$ 1,465,000	\$ 204,123	\$ 1,260,877
23	Lorimor Drainage District	Levee Improvements	3/2/2020	\$ 733,300	\$ 113,362	\$ 619,938
24	Pony Creek Drainage District	Levee Improvements	3/2/2020	\$ 1,152,300	\$ 204,558	\$ 947,742
25	New St. Mary's Drainage District	Levee Improvements	3/2/2020	\$ 685,500	\$ 38,225	\$ 647,275
26	Plattville Drainage District	Levee Improvements	3/2/2020	\$ 425,700	\$ 296,754	\$ 128,946
27	Honey Creek Drainage District #6	Levee Improvements	3/2/2020	\$ 651,519	\$ -	\$ 651,519
28	Nobles Lake Drainage District	Levee Improvements	3/2/2020	\$ 51,090	\$ -	\$ 51,090
29	Pigeon Creek Drainage District #2	Levee Improvements	3/2/2020	\$ 206,100	\$ 206,100	\$ -
30	Pigeon Creek Drainage District #8	Levee Improvements	3/2/2020	\$ 8,400	\$ -	\$ 8,400
31	Sac Drainage District	Levee Improvements	3/2/2020	\$ 3,369,107	\$ 177,023	\$ 3,192,084
32	Vanman Levee District	Levee Improvements	3/2/2020	\$ 42,404	\$ 23,150	\$ 19,254
33	Watkins Drainage District	Levee Improvements	3/2/2020	\$ 465,500	\$ 28,522	\$ 436,978
				\$ 36,003,186	\$ 5,254,280	\$ 30,748,906

* Awards numbered 2 - 7 are supported by the appropriation authorized on May 8, 2019 by Senate File 638.
Awards numbered 8 - 33 are supported by the supplemental appropriation authorized on February 13, 2020 by Senate File 2144.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Tanna Leonard
 GOVERNMENTAL ENTITY: City of Buffalo
 ADDRESS: 329 Dodge Street
 Buffalo, IA 52728
 TELEPHONE NUMBER: 563-381-2226
 PROJECT TITLE: Elm Street Basin Flood Mitigation
 AGREEMENT NUMBER: 2019-FRF-0008
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 211,021	\$ 37,239	\$ 248,260
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (211,021)	\$ (37,239)	\$ (248,260)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				40%
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p style="text-align: center;">The project was awarded on April 06, 2020, the contracts have been signed by the contractor. We held the pre-construction meeting April 28, 2020 and work will commence as soon as weather permits.</p>			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Courtney Harter
 GOVERNMENTAL ENTITY: City of Council Bluffs
 ADDRESS: 209 Pearl Street
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 712-890-5354 charter@councilbluffs-ia.gov
 PROJECT TITLE: Council Bluffs - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0009
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 4/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 342,540	\$ -	\$ 342,540
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (342,540)	\$ -	\$ (342,540)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>The City released an electronic RFP for appraisal services which was due May 1, 2020. Unfortunately no responses were received so the City will contact appraisers directly and then resend the request out. The City continued its work on environmental clearance with HUD to utilize CDBG funds if needed on the three properties. This will be complete by May 30, 2020.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Fensler Drainage District
 ADDRESS: 31938 130th Street
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884
 PROJECT TITLE: Fensler Drainage District - Improvements
 AGREEMENT NUMBER: 2019-FRF-0010
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 76,849	\$ -	\$ 76,849
TOTAL FUNDS EXPENDED TO DATE:	\$ -		\$ 9,699	\$ 9,699
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (76,849)	\$ 9,699	\$ (67,150)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				7%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Exigent repairs completed as described on last month's report. Elevated Missouri River backup water had previously made much of the lower channel inaccessible. Those conditions are now beginning to improve. Engineer is in the process of preparing bid packets.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Alexis Fleener
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 1501 SW 7th St
 Atlantic, IA 50022
 TELEPHONE NUMBER: 7132-243-4196 alexis.fleener@swipco.org
 PROJECT TITLE: Fremont County Buyout Local Match - Property Acquisition
 AGREEMENT NUMBER: 2019-FRF-0011
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 3/30/2023

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 15,954.05	\$ -	\$ 15,954.05
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 13,432.00	\$ -	\$ 13,432.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (2,522.05)	\$ -	\$ (2,522.05)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 11,863.00

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Continued to assist the County with the buyout application. The application was submitted. Awaiting funding.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Dee Owen
 GOVERNMENTAL ENTITY: Fremont County
 ADDRESS: 506 Filmore St/ PO Box 610
Sidney, IA 51652
 TELEPHONE NUMBER: 712-374-2031 downen@co.fremont.ia.us
 PROJECT TITLE: Fremont County Debris & Asphalt Repair Match-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0012
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 38,025	\$ -	\$ 38,025
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (38,025)	\$ -	\$ (38,025)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				50%
Amount Reimbursed from the Flood Recovery Fund				\$ 38,025
Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Debris Removal is in progress and asphalt pad is set to be completed by May. Invoice has been received for a portion of the scope of work. Funding from the Flood Recovery Fund has been advanced for payment when work is complete.			



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Brian Payne
 GOVERNMENTAL ENTITY: Scott County EMA
 ADDRESS: 1100 E 46th Street
 Davenport, IA 52807
 TELEPHONE NUMBER: 563-484-3056 brian.payne@scottcountyiowa.com
 PROJECT TITLE: Genesis Medical Center-East-Critical Utility Water Well
 AGREEMENT NUMBER: 2019-FRF-0013
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 417,375	\$ 139,125	\$ 556,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (417,375)	\$ (139,125)	\$ (556,500)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				10%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>To date, the overall project is behind schedule, but we have made forward progress. Scott County's EMA Commission has approved our office to enter into an agreement with IMEG, the designated engineering firm for the project design. Today, 05/06/2020, we met with Iowa American Water Company, Genesis Health System, & Scott County staff to discuss our local contract agreement between the three agencies. Scott County EMA will not enter into an engineering contract until this agreement is completed & signed by all parties. Once the contract is complete, we will enter into the engineering & design contract, and phase one of the project will resume.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Sheryl Owen
 GOVERNMENTAL ENTITY: City of Hamburg
 ADDRESS: 1201 Main St/PO Box 106
 Hamburg, IA 51640
 TELEPHONE NUMBER: 712-382-1313 cityofhamburg106@gmail.com
 PROJECT TITLE: Hamburg Levee Drainage Pumps Demo-Recovery Match
 AGREEMENT NUMBER: 2019-FRF-0014
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,100,000	\$ -	\$ 1,100,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (1,100,000)	\$ -	\$ (1,100,000)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Walter Utman
 GOVERNMENTAL ENTITY: Coulthard Levee District
 ADDRESS: 111 N 2nd Ave
 Logan IA 51546
 TELEPHONE NUMBER: 402-651-3884 wutman@loganet.net
 PROJECT TITLE: Coulthard Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0015 FRF 0015
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 4,427,965	\$ -	\$ 4,427,965
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 9,706	\$ 9,706
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (4,427,965)	\$ 9,706	\$ (4,418,259)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				2%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Completed public hearing in accordance with Iowa Code Chapter 468.126, joint application submitted to IDNR and USACE for permits, searching for borrow material to reconstruct breached levee, developing acquisition plat and staked proposed R-O-W, searching for forester to advise regarding clearing of trees</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: John B. Askew
 GOVERNMENTAL ENTITY: Pleasant Valley Levee District
 ADDRESS: 2219 160th Street
 Thurman, Iowa 51654
 TELEPHONE NUMBER: 712-574-3626
 PROJECT TITLE: L-594 Pleasant Valley Levee District - mLevee Improvements
 AGREEMENT NUMBER: 2019-FRF-0016
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 862,000	\$ -	\$ 862,000
TOTAL FUNDS EXPENDED TO DATE:	\$ 29,000,000	\$ 147,988	\$ -	\$ 29,147,988
PROJECT OVERRUN/ (UNDERRUN):	\$ 29,000,000	\$ (714,012)	\$ -	\$ 28,285,988
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				50%
Amount Reimbursed from the Flood Recovery Fund				\$ 147,988

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Cohesive borrow and purchase should be 90% complete in the next 15 days. Further needs for cohesive, approx 20,000 CY, will be found at Noddleman Island on USACE land north of the Levee District. Design of new setback levee is complete and now going through vetting at USACE District and Headquarters. When completed, real estate easement purchase and damage assessment will begin with a timeframe of 3 weeks. Contract will then be let with a start date of approx July 1, 2020.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Jim Shepherd
 GOVERNMENTAL ENTITY: Wabonsie Levee District
 ADDRESS: 1166 Bluff Rd
 Thurman, IA 51654
 TELEPHONE NUMBER: 712-350-1167 jdotypsf4@hotmail.com
 PROJECT TITLE: L-601 Missouri River - Wabonsie Segment - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0017
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 809,915	\$ -	\$ 809,915
TOTAL FUNDS EXPENDED TO DATE:		\$ 569,015	\$ -	\$ 569,015
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (240,900)	\$ -	\$ (240,900)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				80%
Amount Reimbursed from the Flood Recovery Fund				\$ 432,910

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: Missouri River LB - Bartlett Segment
 ADDRESS: 310 10th Street
 Glenwood, Iowa 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com
 PROJECT TITLE: L-601 Missouri River LB - Bartlett Segment- Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0018
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 804,350	\$ -	\$ 804,350
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 809,707	\$ -	\$ 809,707
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ 5,357	\$ -	\$ 5,357
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 230,544

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Project is in final stages of construction with only minor seeding and matting remaining. Contractor found significant amount of debris along the levee system that was not estimated in original bid. Project should be ready for final inspection within the next two weeks and completed on schedule.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Chris Dashner
 GOVERNMENTAL ENTITY: L-601 Missouri River Levee - Miller Sturgeon Segment
 ADDRESS: 310 10th Street
 Glenwood, Iowa 51534
 TELEPHONE NUMBER: 712-527-0158 dashnerc@gmail.com
 PROJECT TITLE: L-601 Levee - Miller Sturgeon - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0019
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 652,650	\$ -	\$ 652,650
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 265,644	\$ -	\$ 265,644
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (387,006)	\$ -	\$ (387,006)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 37,028

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	All major work items have been completed for the debris removal and levee reconstruction project. Final seeding and surface restoration will be completed this week.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Don Gross
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 2222 Cuming Street
 Omaha, Nebraska 68102
 TELEPHONE NUMBER: 402-444--6866 ext. 230 dgross@mapacog.org
 PROJECT TITLE: M&P Missouri River Levee District - Planning- Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0020
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 279,149	\$ -	\$ 279,149
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (279,149)	\$ -	\$ (279,149)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				0%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Funding for planning study has been awarded. Background work on project tasks and schedule are being discussed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: M&P Missouri River Levee District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpoore@msn.com
 PROJECT TITLE: M&P Missouri River Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0021
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,709,474	\$ -	\$ 1,709,474
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 865,089	\$ -	\$ 865,089
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (844,385)	\$ -	\$ (844,385)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				50%
Amount Reimbursed from the Flood Recovery Fund				\$ 859,134

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work for debris and silt removal has not yet begun. Contractor is in adjacent District and will complete work there before mobilizing to M&P Levee District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Jerry Martin
 GOVERNMENTAL ENTITY: Mills Fremont Drainage District
 ADDRESS: PO Box 236
 Tabor, Iowa 51653
 TELEPHONE NUMBER: 712-880-0057 agproplus@wildblue.net
 PROJECT TITLE: Mills-Fremont Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0022
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,465,000	\$ -	\$ 1,465,000
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 769,843	\$ -	\$ 769,843
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (695,157)	\$ -	\$ (695,157)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 185,327

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Silt removal and embankment installation throughout the District. The Contract has debris collected and plans to perform final removals and then perform surface restoration within the next two weeks. Large quantities of additional silt removal were found during construction that were not estimated on the original plans or FEMA site inspections. Project is expected to be completed ahead of schedule.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Wayne Stouder
 GOVERNMENTAL ENTITY: Lorimor Drainage District
 ADDRESS: 61994 195th Street
 Pacific Junction, Iowa 51561
 TELEPHONE NUMBER: 402-306-5878 stouderw@gmail.com
 PROJECT TITLE: Lorimor Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0023
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 733,300	\$ -	\$ 733,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 334,995	\$ -	\$ 334,995
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (398,305)	\$ -	\$ (398,305)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 113,362

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	All major work items have been completed for the debris removal and levee reconstruction project. Final seeding and surface restoration will be completed this week.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Jay Christensen
 GOVERNMENTAL ENTITY: Pony Creek Drainage District
 ADDRESS: 18294 Jardine Ave
 Pacific Junction, Iowa 51561
 TELEPHONE NUMBER: 402-677-5609 prositecompany@gmail.com
 PROJECT TITLE: Pony Creek Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0024
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 1,152,300	\$ -	\$ 1,152,300
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 153,498	\$ -	\$ 153,498
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (998,802)	\$ -	\$ (998,802)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				25%
Amount Reimbursed from the Flood Recovery Fund				\$ 71,011

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Initial debris removal has begun in the District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: John Poore
 GOVERNMENTAL ENTITY: St. Mary's Drainage District
 ADDRESS: 17628 Allis Road
 Council Bluffs, IA 51503
 TELEPHONE NUMBER: 402-306-6895 johnrpooremsn.com
 PROJECT TITLE: St. Mary's Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0025
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 685,500	\$ -	\$ 685,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 41,378	\$ -	\$ 41,378
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (644,122)	\$ -	\$ (644,122)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ 41,378

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Initial debris removal has begun in the District.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Dennis Lincoln
 GOVERNMENTAL ENTITY: Plattville Drainage District
 ADDRESS: 18031 US Highway 34
 Pacific Junction, Iowa 51561
 TELEPHONE NUMBER: 402-679-1764 lincolnridgeview@hotmail.com
 PROJECT TITLE: Plattville Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0026
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 425,700	\$ -	\$ 425,700
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 616,282	\$ -	\$ 616,282
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ 190,582	\$ -	\$ 190,582
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				95%
Amount Reimbursed from the Flood Recovery Fund				\$ 294,680

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Project is in final stages of construction with only minor seeding and matting remaining. Contractor found breached areas to be significantly larger than expected. Project should be ready for final inspection within the next two weeks and completed on schedule.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Richard Hansen
 GOVERNMENTAL ENTITY: Honey Creek Drainage District #6
 ADDRESS: 31185 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 dshansen@wiaw.net
 PROJECT TITLE: Honey Creek Drainage District #6 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0027
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 651,519.30	\$ -	\$ 651,519.30
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 651,519.30	\$ -	\$ 651,519.30
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ -	\$ -
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				75%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work to transport fill to the damage sites is nearly complete. Contracts for repair of damage have been awarded and are awaiting completion of the transport work.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Scott Belt
 GOVERNMENTAL ENTITY: Nobles Lake Drainage District
 ADDRESS: 227 S 6th St
 Council Bluffs, IA 51501
 TELEPHONE NUMBER: 402-651-3884 scott.belt@pottcounty-ia.gov
 PROJECT TITLE: Nobles Lake Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0028
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 51,089.55	\$ -	\$ 51,089.55
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ 13,440.00	\$ 13,440.00
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (51,089.55)	\$ 13,440.00	\$ (37,649.55)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				15%
Amount Reimbursed from the Flood Recovery Fund				\$ -

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Development of construction plans and specifications.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #2
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #2 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0029
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 206,100	\$ -	\$ 206,100
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 206,100	\$ -	\$ 206,100
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ -	\$ -
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				90%
Amount Reimbursed from the Flood Recovery Fund				\$ 206,100

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work on two of three damage sites completed, final site is currently under construction.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Frank Moran
 GOVERNMENTAL ENTITY: Pigeon Creek Drainage District #8
 ADDRESS: 25843 Old Lincoln Hwy
 Honey Creek, IA 51542
 TELEPHONE NUMBER: 402-651-3884 moranbeef1@msn.com
 PROJECT TITLE: Pigeon Creek Drainage District #8 - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0030
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 8,400	\$ -	\$ 8,400
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 8,400	\$ -	\$ 8,400
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ -	\$ -	\$ -
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 8,400

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	Fill and reshape several holes located along the DD 8 Open Ditch. Work completed in July 2019



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Roger Clark
 GOVERNMENTAL ENTITY: Sac Drainage District
 ADDRESS: 15273 Missouri Ave
 Crescent, IA 51526
 TELEPHONE NUMBER: 402-651-3884 rogerclark56@q.com
 PROJECT TITLE: Sac Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0031
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 42,403.50	\$ -	\$ 42,403.50
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (42,403.50)	\$ -	\$ (42,403.50)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				100%
Amount Reimbursed from the Flood Recovery Fund				\$ 23,150.00

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input checked="" type="checkbox"/> Completed <input type="checkbox"/> Suspended	All work to remove deposited sediment and repair damaged banks and pipe have been completed.



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Lyle McIntosh
 GOVERNMENTAL ENTITY: Vanman Levee District
 ADDRESS: 31938 130th Street
 Missouri Valley, IA 51555
 TELEPHONE NUMBER: 402-651-3884
 PROJECT TITLE: Vanman Levee District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0032
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 3,369,107	\$ -	\$ 3,369,107
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 206,596	\$ 10,485	\$ 217,081
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (3,162,511)	\$ 10,485	\$ (3,152,026)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				8%
Amount Reimbursed from the Flood Recovery Fund				\$ 177,023

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input type="checkbox"/> On Schedule <input checked="" type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p>Regarding DeSoto Bend Project, engineer researched and established original historical levee elevation, completed full survey, engineering drawings and submitted formal proposal to US Fish & Wildlife for repair of the Vanman Levee inside the Federal Refuge and completed US govt form SF 299 requesting minor modifications to existing easement to facillate better & more cost-effective repairs to the original levee (see attached graphic). Local USFWS has advised approval for on-refuge borrow is unlikely, especially outside of easement area. District feels that district owns legal borrow rights within easement area. Negotiations ongoing. Engineer also investigated potential 3rd party candidate borrow site outside of Refuge. Engineer submitted info regarding NEPA executive summary as requested by USFWS.</p>



**STATE OF IOWA
FLOOD MITIGATION PROGRAM
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020
 LOCAL CONTACT NAME: Ron Sargent
 GOVERNMENTAL ENTITY: Watkins Drainage District
 ADDRESS: 146 Hickory Ridge Drive
 Glenwood, Iowa 51534
 TELEPHONE NUMBER: 402-690-2527 rpsargent@yahoo.com
 PROJECT TITLE: Watkins Drainage District - Levee Improvements
 AGREEMENT NUMBER: 2019-FRF-0033
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 465,500	\$ -	\$ 465,500
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ 42,035	\$ -	\$ 42,035
PROJECT OVERRUN/ (UNDERRUN):	\$ -	\$ (423,465)	\$ -	\$ (423,465)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				5%
Amount Reimbursed from the Flood Recovery Fund				\$ 28,522

Project Status- entire project (Check One)	Description of significant activities this monthly term . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	Work within the District has not started yet. Contractor is in adjacent District and will complete work there before mobilizing to Watkins DD.